



Operated by NEWSME Landfill Operations, LLC

MONTHLY STATUS REPORT

August 2019

Construction and operation activities:

- ❖ Continued placing waste in Cell 10, Cell 11, and other adjacent cells on top of the landfill
- ❖ Continued hauling clay cover over Cell 10 and other adjacent cells on top of the landfill as final grades were reached
- ❖ Performed normal site maintenance/cleanup as required
- ❖ Continued extending wells in the landfill as filling occurred
- ❖ Continued adding material to Cap 1 Area
- ❖ Continued Stage 2 gas collection in Cell 11
- ❖ Continued clearing, grubbing, picking rocks, in the Cell 12 area/berm area/barrow area
- ❖ Continued to add erosion control mix as needed around construction projects
- ❖ Continued the excavation/stockpiling of soils in the barrow area
- ❖ Continued adding gravel/loam to the new scale house/open house area
- ❖ Completed the foundation/septic for new scale house
- ❖ Continued construction of the Cell 12 berm
- ❖ Completed the foundation of the new operator's breakroom that will tie into the maintenance shop
- ❖ Repaired LFG Flare base
- ❖ Cleaned/inspected/added an additional manway door to the leachate tank

Reports/Plans Submitted:

- ❖ July 2019 - monthly reports
 - ✓ Waste activity report
 - ✓ Overweight truck report
 - ✓ Odor complaint report
 - ✓ Host benefits summary
 - ✓ Monthly status report

(Monthly reports prepared and distributed to the State of Maine Bureau of General Services)

License/permits/approvals applied for, received, or renewed:

- ❖ None

License/permits/application/report fees paid:

- ❖ None

Volume of leachate transported for disposal:

- ❖ 2,342,420 Gallons

Landfill gas extracted for destruction through flares:

- ❖ 88,921,625 Cubic Feet

Quantity of wastes/other materials received at the landfill:

- ❖ 74,999.29 tons

Anticipated construction and operation activities next month:

- ❖ Continue placing waste in Cell 10, Cell 11, and other adjacent cells on top of the landfill
- ❖ Continue hauling clay cover over Cell 10 and other adjacent cells on top of the landfill as final grades are reached
- ❖ Perform normal site maintenance/cleanup as required
- ❖ Continue extending wells in the landfill as filling occurs
- ❖ Continue adding material to Cap 1 Area
- ❖ Continue Stage 2 gas collection in Cell 11
- ❖ Continue clearing, grubbing, picking rocks, in the Cell 12 area/berm area/barrow area
- ❖ Continue to add erosion control mix as needed around construction projects
- ❖ Continue the excavation/stockpiling of soils in the barrow area
- ❖ Continue adding gravel/loam to the new scale house/open house area
- ❖ Begin building new scale house/operator's breakroom
- ❖ Continue construction of the Cell 12 berm
- ❖ Seed and mulch clay covered areas on top of the landfill as final elevations are reached